

(भारत सरकार) GOVERNMENT OF INDIA  
(रेल मंत्रालय) MINISTRY OF RAILWAYS  
(रेलवे बोर्ड) (RAILWAY BOARD)

201/  
No.2019/Tele 16(3)/4

Dated: 17.5.2019

PCSTE  
All Indian Railways

Secretary & Chief Financial Officer  
M/s. TATA Trust  
26<sup>th</sup> Floor, Centra-1,  
World Trade Centre, Cuffe Parade,  
Mumbai- 400001,


The Chairman & Managing Director,  
RailTel Corporation of India Ltd.  
Plot No. 143, Institutional Area,  
Opp. Goldsouk, Sector-44,  
Gurgaon

The Director  
M/s.Vijayavahini Charitable Foundation  
3<sup>rd</sup> Floor, LG Building,  
Sri Ram Chandra Nagar,  
Gunadala  
Vijayawada-AP 520008

**Sub: Record Note of discussions of the meeting in connection with provision of Wi-Fi facility at 4791 Railway stations by Tata Trust.**

1. The Record Note of discussions of the meeting taken by Member(S&T) on 07.05.2019 is enclosed as Annexure-I
2. List of officials who attended the meeting is at Annexure-II.
3. This issues with the approval of Member (S&T).

Kindly acknowledge the receipt and ensure compliance.



o/c

802  
17.5.19  
(Umesh Balonda)  
Executive Director(Tele Dev)  
E-mail: edtd@rb.railnet.gov.in  
Phone: 23383138/FAX 011-23304198

Copy to:

PPS/Member (S&T) for kind information of Member (S&T).


**Sub: Record Note of discussions of the meeting in connection with provision of Wi-Fi facility at 4791 Railway stations by Tata Trust.**

1. A meeting in connection with expediting the provision of Wi-Fi facility at 4791 railway stations by Tata Trust was taken by Member (S&T) on 07.05.2019 in which CMD/RailTel and representatives of Tata Trust were also present. The target date of completion of the project in all respect is 2<sup>nd</sup> September, 2019 as decided earlier.

2. Following course of Action has been discussed:-

SN	Item	Action by
1.	In last meeting, M/s Tata Trust has promised to submit the timeline for completion of project <b>Wi-Fi facility at 4791 stations</b> . Till now, Tata Trust has not submitted the timeline and has also not been able to finalize the agencies for supply, installation and commissioning of Wi-Fi system. Tata Trust was advised to submit the detailed timelines and expedite the finalisation of agencies.	Tata Trust
2.	Tata Trust has informed that agencies for supply of material, installation and commissioning of Wi-Fi system will be finalised by May 31 <sup>st</sup> , 2019.	Tata Trust
3.	Tata Trust is in process of finalisation of MoU with Google and also informed that it is in final stage. Tata Trust will share the MoU with RailTel before its finalisation. The target date for signing of MoU is 31.05.19, as indicated by Tata Trust.	CMD/RailTel Tata Trust
4.	Tata Trust is planning to utilize the services for Programme Management Consultant (PMC) who will co-ordinate all the activities for implementation of the project. Tata Trust to finalize the PMC agency by 31.05.19.	Tata Trust
5.	Tata Trust requested Railway Board to provide the list of Single Point of Contact (SPOC) from Railways for each Zonal Head Quarter and Division. RailTel has informed that list is already shared with Tata Trust. However, updated list will be shared by 31.05.19.	ED/TD
6.	Site readiness was also discussed during the meeting. It was informed to Tata Trust that Railway stations/sites are ready and necessary support for power supply & fibre will be provided at the time of start of work. Railtel has also informed that the spare fibre details with losses have already shared with Tata Trust.	CMD/RailTel Tata Trust
7.	Zonal Railways to get the site ready and extend the support as per the MoU and the policies issued.	PCSTEs/ ZRs
8.	Railway will provide one spare fibre for inter station connectivity as per MoU. In case of non-availability of spare Railway fibre due to already in use, Railtel will provide the same from its fibres which was agreed by CMD/RailTel.	PCSTEs/ZRs CMD/RailTel

3. Meeting ended with vote of thanks to Member (S&T).

  
17.5.19

**Sub: Record Note of discussions of the meeting in connection with provision of Wi-Fi facility at 4791 Railway stations by Tata Trust.**

**Following officials have attended the Meeting:-**

<b>Railway Board</b>	<b>RailTel</b>	<b>Tata Trust/VCF</b>
<b>Sh. N. Kashinath Member (S&amp;T)</b>	<b>Sh.Puneet Chawl CMD/RailTel</b>	<b>Sh. Sreeram GC Tata Trust</b>
<b>Sh.Umesh Balonda ED(TD)</b>	<b>Sh. Sanjai Kumar DNPM/RCIL</b>	<b>Sh. Abhishek VCF</b>
<b>Sh.Dharmendra Singh JD(Tele)</b>	<b>Sh. Harish Pawaria GM/NTP/RCIL</b>	
	<b>Sh. Manoj Tandon GM/OSS/RCIL</b>	

