

(भारत सरकार) GOVERNMENT OF INDIA
(रेल मंत्रालय) MINISTRY OF RAILWAYS
(रेलवे बोर्ड) (RAILWAY BOARD)

No.2010/Tele/3(7)/2

Dated: 21.01.2020

The General Managers,
All Indian Railways.

Sub: 3rd Quarter progress of OFC and Quad cable for FY 2019-20.

Ref: This office letter of even no. Dt 17.05.2019.


Vide reference above, targets for commissioning of OFC & Quad cable during Financial Year 2019-20 were advised. The progress of these works in various railways till 3rd Quarter is as under:

SN	Rly	OFC (in RKM)		Quad (in RKM)	
		Target	Progress (3 rd Q)	Target	Progress (3 rd Q)
1	CR	231	105	400	216
2	ER	50	245	75	132
3	ECR	386	206	221	252
4	ECoR	68	72	200	212
5	NR	2298	186	500	120
6	NCR	755	230	200	97
7	NER	800	679	-	-
8	NFR	242	196	-	184
9	NWR	787	780	200	192
10	SR	73	79	45	79
11	SCR	127	160	175	241
12	SER	58	20	72	11
13	SECR	-	75	-	41
14	SWR	116	110	100	120
15	WR	450	236	231	106
16	WCR	-	-	41	28
	Total	6441	3378	2460	2030

From the above, it is observed that ER, ECoR, NWR, SR, SECR & SWR have performed well and exceeded the proportionate target of both OFC & Quad cable commissioning. However, other Zonal Railways have not been able to achieve the proportionate targets.

Commissioning of OFC cable is also needed for provisioning of Wi-Fi facility at the stations and connecting CCTV input to the RPF Thanas or to cloud, apart from improving the Railway communication in the sections. Zonal Railways are advised to take requisite measures, not only to clear the shortfall of 3rd Qtr but also achieve the target laid down for subsequent period.

Kindly acknowledge the receipt and ensure compliance.



Copy: PCSTEs/All Zonal Railways

dc

882
21.01.2020

(Umesh Balonda)
Executive Director(Tele Dev)
E-mail: edtd@rb.railnet.gov.in
Phone: 23383138/FAX 011-23304198